

ANNEXURE-IX

DETAILS OF ONGOING CONTRACTS STATING WORKS COVERED, YEAR OF CONTRACT, YEAR OF COMPLETION OF CONTRACT AS PER AGREEMENT, PRESENT STATUS MAY BE GIVEN ALONG WITH REASONS FOR DELAY IN COMPLETION OF CONTRACTED WORKS.

Sl No	Name of the Work	Contract Amount	Year of Agreement	Year of completion	Present status	Delay for completion of work
1	UBP package-1	Rs. 324.00 crores	04.11.2008	30.06.2021	The work is 60% Physically completed	Due to heavy rain during monsoon, delay in land acquisition process as per 2013 LAQ Act & Forest clearance. Due to outbreak of Covid-19 Pandemic
2	UBP Package-2	Rs. 1032.00 crores	28.10.2008	31.10.2019	The work is 100% Physically completed.	Due to heavy rain during monsoon, delay in land acquisition process as per 2013 LAQ Act & Forest clearance.
3	UBP Package-3	Rs. 223.96 crores	20.10.2008	31.05.2019	-do-	Due to heavy rain during monsoon, delay in land acquisition process as per 2013 LAQ Act
	Tarikere LIS					
4	Tarikere Lift Irrigation Scheme Pkg-1	Rs. 287.67 crores	17.03.2018	16.05.2021	The work is 46% Physically completed	Delay in land acquisition process as per 2013 LAQ Act. Due to outbreak of Covid-19 Pandemic
5	Tarikere Lift Irrigation Scheme Pkg-2	Rs. 524.37 crores	15.03.2018	15.05.2021	The work is 75% Physically completed	-do-
	Chitradurga Branch Canal:					
6	Construction of Chitradurga branch canal including earthwork, excavation, embankment, CC lining using Mechanical paver and construction of cross drainage works/road bridges/cart track crossings at 8th Km and 9th km (Package-I)	Rs.36.08 Crore	05.12.2014	31.03.2021	The work is 75% Physically completed	-do-

	Construction of Chitradurga Branch Canal including earth work excavation, embankment, cement concrete lining using mechanical paver and construction of cross drainage works/Road Bridges/Cart Track Crossings from 20th Km to 30th Km-11 Km's.(PACKAGE-02)	Rs.102.83 Crore	08.05.2015	31.12.2020	The work is 98.5 % Physically completed	Delay in land acquisition process as per 2013 LAQ Act. Due to outbreak of Covid-19 Pandemic
8	Construction of Tunnel from km 58.000 to 61.230 including approach and exit canal (3.23 km.) (PACKAGE-03)	Rs.77.11 Crore	14.10.2016	20.12.2019	The work is 100% Physically completed	-do-
9	Construction of Chitradurga Branch Canal including earthwork excavation, embankment, CC lining using mechanical paver, cross drainage work/road bridges/cart track crossings at 1st, 2nd, 3rd, 4th, 5th, 6th, 7th, 10th, 11th, 12th, 13 th , 14th, 15th, 16th Km, Aqueduct (From Ch: 2.641 Km TO Ch: 2.991 Km(350M Length) and combined cross regulator (Y-Junction) at Ch:0.00 Km of CBC/TBC(PACKAGE-04)	Rs.160.91 Crore	30.01.2019	30.06.2021	The work is 30.00% Physically completed	-do-
10	CONSTRUCTION OF CHITRADURGA BRANCH CANAL INCLUDING EARTHWORK EXCAVATION, EMBANKMENT, CC LINING USING MECHANICAL PAVER , CROSS DRAINAGE WORKS /ROAD BRIDGES/CART TRACK CROSSINGS AT 31st, 32nd, 33rd, 34th, 35th, 36th, 37th, 38th, 39th 40thKM AND AQUEDUCT (FROM CH: 34.850 KM TO 36.050 KM(1200M LENGTH) (Package-5)	Rs.160.07 Crore	22.01.2018	30.06.2021	The work is 89.00 % Physically completed	-do-
11	CONSTRUCTION OF CHITRADURGA BRANCH CANAL INCLUDING EARTHWORK EXCAVATION, EMBANKMENT, CC LINING USING MECHANICAL PAVER , CROSS DRAINAGE WORKS /ROAD BRIDGES/CART TRACK CROSSINGS AT 41st, 42nd, 43rd, 44th, 45th, 48th, 49th, 50th AND AQUEDUCTS (FROM CH: 43.390 KM TO 43.810 KM (420 M Length) & 44.920 KM TO 47.100 KM(2180 M Length)) (Package-6)	Total Rs.241.62 Crore	30.11.2017	30.06.2021	The work is 90% Physically completed	-do-
12	Construction of Chitradurga branch Canal including earthwork excavation, embankment, CC lining using mechanical paver, cross drainage works/ Road bridges/ Cart Track Crossing at 51st, 52nd, 53rd, 54th, 55th, 56th, 57th and 58th Km (Package – VII)	Rs.102.14 Crore	21.12.2017	31.12.2021	The work is 62% Physically completed	-do-

	Construction of Chitradurga Branch Canal Including Earth work Excavation, Embankment, CC Lining using (Mechanical Paver) and Cross Drainage Works in Km 62,63,64,65,66,67,68,69,70,71,72&73 (Package-VIII)	Rs.62.43 Crore	19.03.2018	31.03.2022	The work is 51% Physically completed	Delay in land acquisition process as per 2013 LAQ Act. Due to outbreak of Covid-19 Pandemic
14	Construction of Chitradurga Branch Canal including Earthwork Excavation, Embankment, CC lining using Mechanical Paver, Cross drainage works/ Road bridges/ Cart track crossings/ Tunnel/ Aqueduct from KM 73.000 to KM 90.000 (Package-IX)	Rs.425.61 Crore	21.02.2018	31.08.2021	The work is 85.00 % Physically completed	-do-
15	CONSTRUCTION OF CHITRADURGA BRANCH CANAL INCLUDING EARTHWORK EXCAVATION, EMBANKMENT, CC LINING USING MECHANICAL PAVER, CROSS DRAINAGE WORKS/ROAD BRIDGES/CART TRACK CROSSINGS/AQUEDUCT FROM KM 90.000 TO KM 104.000. INDENT NO:712 (Package-X)	Rs.81.83 Crores	04.07.2018	31.12.2021	The work is 30.00% Physically completed	-do-
16	CONSTRUCTION OF CHITRADURGA BRANCH CANAL INCLUDING EARTHWORK EXCAVATION, EMBANKMENT, CC LINING USING MECHANICAL PAVER, CROSS DRAINAGEWORKS/ ROADBRIDGES/CARTTRACK CROSSINGS/AQUEDUCT FROM KM 104.000 TO KM 117.000 INDENT NO:1005 (Package-XI)	Rs.119.81 Crores	02.03.2019	22.09.2022	The work is 10.00 % Physically completed	-do-
17	CONSTRUCTION OF CHITRADURGA BRANCH CANAL INCLUDING EARTHWORK EXCAVATION, EMBANKMENT, CC LINING USING MECHANICAL PAVER, CROSS DRAINAGE WORKS/ROAD BRIDGES/ CARTTRACK CROSSINGS/ AQUEDUCT FROM KM 117.000 TO KM 134.597INDENT NO:1006 (Package-XII)	Rs.69.07 Crores	01.03.2019	31.12.2021	The work is 80.00 % Physically completed	-do-
Tumkur Branch Canal:						
18	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from ch.0.00 Mtr to ch.10.00 Mtr (10 Km Length) (Package No.01)	Rs. 70.21 Crores	19.03.2018	31.03.2021	The work is 6% Physically completed	-do-

1	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from ch.10000 Mtr to ch.30000 Mtr (20 Km Length) (Package No.02)	Rs. 108.62 Crores	09.03.2018	08.03.2021	The work is 16% Physically completed	Delay in land acquisition process as per 2013 LAQ Act. Due to outbreak of Covid-19 Pandemic
20	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from ch.30000 Mtr to ch.47000 Mtr (17 Km Length) (Package No.03)	Rs. 89.67 Crores	03.01.2019	02.10.2021	The work is 22% Physically completed	-do-
21	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from ch.47000 Mtr to ch.61000 Mtr (14 Km Length) (Package No.04)	Rs. 112.23 Crores	17.05.2019	16.11.2021	The work is 18% Physically completed	-do-
22	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from ch.61000 Mtr to ch.84000 Mtr (14 Km Length) (Package No.05)	Rs. 202.02 Crores	17.05.2019	16.05.2021	The work is 17.50% Physically completed	-do-
23	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from ch.84000 Mtr to ch.98000 Mtr (14 Km Length) including aqueducts from Ch.87772 Mtr to Ch.88297 Mtr (Package No.06)	Rs.79.54 Crore	08-03-2019	31.08.2021	The work is 11% Physically completed	-do-
24	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from ch.98000 Mtr to ch.108000 Mtr (10 Km Length) including aqueducts from Ch.98826 Mtr to Ch.99448 Mtr & from Ch. 101935 Mtr to Ch. 103848 Mtr (Package No.07)	Rs.102.24 Crore	09-05-2019	08.02.2022	The work is 8 % Physically completed	-do-

	"Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/cart track crossings from ch: 108.00 km to ch: 135.00 km (27 km length) including aqueduct from ch 121.195 km to ch 122.744 km – under Upper Bhadra project (Package No. VIII OF TBC UNDER UBP) (I.NO. 1322)"	Rs. 174.20 Crore	07-01-2020	06-07-2021	The work is 5% Physically completed	Delay in land acquisition process as per 2013 LAQ Act. Due to outbreak of Covid-19 Pandemic
26	Construction of Tumkur Branch Canal including earthwork, excavation, embankment, CC lining using mechanical paver, cross drainage works / road bridges/ cart track crossings from Ch.135.000 Km to ch.159.684 Km (24.684 Km Length) including aqueducts from Ch.138.150 Km to Ch.140.352 Km, Ch.143.650 Km to Ch.144.78 Km & from Ch.157.543 Km to Ch.158.123 Km and Tunnel from Ch.140.808 Km to Ch.141.522 Km Under Upper Bhadra Project. (Package No.IX TBC of UBP) (I.No. 1321)	Rs. 168.60 Crore	08-01-2020	07-07-2021	The work is 7% Physically completed	-do-
	Tank Filling:					
27	CONSTRUCTION OF HOLALKERE GRAVITY FEEDER CANAL INCLUDING EARTHWORK EXCAVATION, EMBANKMENT , CC LINING & CROSS DRAINAGE STRUCTURES FROM KM 0.0 TO 4.53KM UNDER UPPER BHADRA PROJECT"	Rs.7.46 Crores	01.02.2018	30.04.2021	The work is 80% Physically completed	-do-
28	Filling of 22 Tanks in Holalkere Taluk Through Gravity pipe Network beyond KM 4.534 of Holalkere feeder canal under Chitradurga Branch canal of Upper Bhadra Project	Rs.118.35 Crores	22.05.2019	31.08.2021	The work is 93% Physically completed	-do-
29	Extension of Holalkere tank filling scheme to fill up 6 nos. of tanks including construction of one impounding reservoir along with one additional tank filling (Kereyagalalahalli) in Talya hobli under Upper Bhadra Project in Holalkere taluk of Chitradurga district with operation and maintenance for 05 years after successful completion of work (Indent No.1363)	Rs.70.99 Crores	26.11.2020	25.11.2021	The work is 5% Physically completed	-do-

	Extending of pipeline from Nallas to the 15 No's of tanks under Holalkere tank filling scheme and filling up Kalkere tank under Chitradurga Branch Canal of upper Bhadra Project	Rs.22.01 Crores	-	-	-	Work is under tender process
31	CONSTRUCTION OF RANIKERE GRAVITY MAIN PIPED DISTRIBUTION NETWORK FOR TANK FILLING FROM CHITRADURGA BRANCH CANAL UNDER UPPER BHADRA PROJECT INCLUDING OPERATION AND MAINTAINANCE FOR 5 YEARS AFTER SUCCESSFUL COMPLETION OF WORK.(Indent NO.1347)	Rs.108.213 Crores	27.12.2019	26.6.2021	The work is 45% Physically completed	Delay in land acquisition process as per 2013 LAQ Act. Due to outbreak of Covid-19 Pandemic
32	CONSTRUCTION OF SANIKERE BELAGERE GRAVITY MAIN PIPED DISTRIBUTION NETWORK FOR TANK FILLING FROM CHITRADURGA BRANCH CANAL UNDER UPPER BHADRA PROJECT INCLUDING OPERATION AND MAINTAINANCE FOR 5 YEARS AFTER SUCCESSFUL COMPLETION OF WORK.	Rs.58.954 Crores	27.12.2019	26.6.2021	The work is 53% Physically completed	-do-
33	Survey, Investigation, Design, Supply, Installation Testing and Commissioning of Lift System (Head Works consisting of construction of Intake canal, Jack well cum pump house, Power supply including terminal bays, substation, 33 KV transmission lines) Rising Main with Pressure distribution system, Construction of Gravity Distribution System in Pavagada Taluk (Filling of Tanks 38 Nos) and Challakere Taluk (Filling of Tanks 21 Nos) Under Upper Bhadra Project including Operation and Main.(Indent No.1336)	Rs.632.45 Crores	1.1.2020	31.12.2021	The work is 40% Physically completed	-do-
34	CONSTRUCTION OF CHALLAKERE - MOLKALMUR GRAVITY MAIN PIPED DISTRIBUTION NETWORK FOR TANK FILLING FROM CHITRADURGA BRANCH CANAL UNDER UPPER BHADRA PROJECT INCLUDING OPERATION AND MAINTAINANCE FOR 5 YEARS AFTER SUCCESSFUL COMPLETION OF WORK(Indent No.1333)	Rs.538.71 Crores	6.2.2020	5.2.2022	The work is 5% Physically completed	-do-
35	"Supply, installation, testing and commissioning of gravity piped distribution network for tank filling from the gravity feeder pipeline from Ch:0.00 Km to Ch:80+269 Km including sub-feeders under Tumakur Branch Canal of Upper Bhadra Project in Sira and Hiriyur taluka including Operation & Maintenance for 5 years On Turnkey basis (Indent:1407)"	Rs.1165.29 Crores	01-01-2021	31-12-2023	Work is to be start	-


 Superintending Engineer,
 VJNL, UBP Circle No.01,
 B.R. project.


 Chief Engineer,
 VJNL, UBP Zone,
 Chitradurga.