PROJECT IMPLEMENTATION PROGRESS

3.1 PHYSICAL AND FINANCIAL PROGRESS OF DIFFERENT COMPONENTS OF THE PROJECT

The physical and financial progress of the project up to the period ending February, 2020 is reported as under:

Amount in Rs. Crore

		Physical Progress				Fin	Financial Progress (Rs. In Crores)			
S. No.	Item of Works (unit)	Revised estimated Quantities (FTFC)	Physica I Progres s as on 03/2019	Physical Progress in year 2019-20	Total cumulativ e Progress as on 02/2020	Revised estimated : Cost · (FTFC)	Financial Progress as on 03/2019	Financial Progress in year 2019-20	Total cumulative Progress a on 02/2020	
. 1	. 2	3	4	5	6	7.	8	9	10	
1	B-Land (Ha)	2830.90	2150.59	506.92	2657.51	1848.22	1513.16	761.77	2274.93	
2.	Head works (km.)		2.60	0	2.60	109.43	44.47	8.57	53.04	
	Main Canal & I								-	
	(i) Earth Work (km.)		142.00	37.25	179.25	388.87	330.16	32.48	362.64	
	(ii) Pucca works (nos.)	311	186	18	204	2278.83	1362.37	274.03	1636.40	
	(iii) Lining (km.)	2.39	0	0	0	9.56	0	0	0	
4.	Distributaries &									
	(i) Earth Work (km.)		513.90	305.15	819.05	235.68	. 100.26	38.032	138.292	
	(ii) Pucca works (nos.)	2099	922	1075	1997	475.96	182.44	106.58	289.018	
	(iii) Lining (km.)	10.36	2.00	0	2.0	34.66	3.61	0	3.61	
	Escape Channe					p.				
	(i) Earth Work (km.)	22.02	0.68	0.10	0.78	14.22	0.71	0.018	0.728	
	(ii) Pucca works (nos.)	13	12	1	13	48.87	4.51	0.95	5.46	
6.	Drains									
	(i) Earth Work (km.)	199.00	54.85	1.50	56.35	96.42	7.24	0.66	7.96	
	(ii) Pucca works (nos.)	119	119	0	119	47.98	47.98	0	47.98	
	Water courses									
	(i) Outlets (nos.)	17639	3678	9097	12775	117.56	20.70	1.25	21.95	
	ii) Wells (nos.)	942	0	0	0		20.70	1.20	21.75	
	Miscellaneo Us	-	-	-	-	97.35	81.97	0	81.97	
					Total	5803.61	3699.58	1224.34	4923.92	

Monitoring report of Saryu Nahar Pariyojna_July 2014

2.0 CENTRAL ASSISTANCE (CA) RELEASED UNDER NATIONAL PROJECT SCHEME

The project was included under National project in August 2012. Central Assistance released so far to the project is Rs. 448.73 crores as per details given below.

Table-1: Central Assistance Released

Amount in crores

Year	Date of release of CA	Amount of CA released	Matching State Share	Total	
2012-13	22.3.2013	67.98	7.55	75.53	
2013-14	08.11.2013	380.75	42.305	423.055	
	Total	448.73	49.855	498.585	

3.0 PHYSICAL PROGRESS

3.1 Overall Physical Progress

Physical progress as on 03/2014 of various components of the project included under National Project are tabulated as below. It is to mention here that total estimated quantities in respect of some of the components indicated in the table may be less than those indicated in EFC document as some progress have been achieved in between the finalization of EFC document in Dec'2011 and signing of MoU in Dec'2012. Balance quantities at the time of signing of MoU have been considered to be the quantity proposed under the National project.

Table-2: Physical Progress as on March 2014

	Item of Works	Unit	Bala	ince on as per l	Progress upto	Balance as on	
SI. No.			Total	Rapti	Saryu	March 2014	01-04-2014
			Quantity	Quantity	Quantity	Quantity	Quantity
1	2	3	4	5	6	7	8
1	B-Land	Hect	9443.48	5736.03	3707.45	639.32	8804.16
2	Head works (Afflux bund)	km	-	-	-	-	15.1

Monitoring report of Saryu Nahar Pariyojna_July 2014

SI. No.	Item of Works	Unit	Balance on as per MOU			Progress upto	Balance as or
			Total	Rapti	Saryu	March 2014	01-04-2014
	738 W 28 W	5 85 8	Quantity	Quantity	Quantity	Quantity	Quantity
1	2	3	4	5	6	7	8
3	Main Canal &Branches		eserges in th				
	Earth Work	Km	125.85	125.00	0.85	70.99	54.86
	Pucca Works	No	187	131	56	45	142
	Lining	Km	2.39	3 -	2.39	. 0	2.39
4	Dy and Minors						
	Earth Work	Km	3544.86	1865	1679.86	134.95	3409.91
	Pucca Works	No	3773	3750	23 .	506	3267
	Lining	Km	12.36		12.36	2	10.36
5	Escape Channel					l strongli	armur
	Earth Work	Km	22.45	6	16.45	0.29	22.16
	Pucca Works	No	24		24	7	17
6	Drains				are or a second	· · · · · · · · · · · · · · · · · · ·	(Amore)
	Earth Work	Km	5492.74	2161	3331.74	2	5490.74
	Pucca Works	No	4506	1175	3331	25	4481
7	Water Cources	Th Ha	1025	280	745	26.6	998.4
8	Miscellaneous	Job.		, Preliminary, B scellaneous & N		In progress	
9	Potential	Th. Ha	473	327	146	53.93	419.07

(As furnished by the State Government alongwith the proposal for release of CA for 2014-15)