

Project-wise Irrigation Potential Created (IPC) under PMKSY-AIBP

(Potential in Th. Ha.)

Sr. No	State/Project Name	Ultimate Potential	Target for PMKSY-AIBP	Potential Created under PMKSY-AIBP upto 3/2020	Present Status of Project
1	2	5	7	19	
	ANDHRA PRADESH				
1	Maddigedda	2.52	1.415	1.415	Reported as completed
2	Yerrakalva Res.	9.996	6.961	6.07	Ongoing
3	Tadipudi LIS	83.609	83.609	63.757	Ongoing
4	Pushkara LIS	75.235	71.184	56.311	Ongoing
5	Gundlakdamma	32.4	32.4	30.762	Ongoing
6	Thotapally Barrage	48.563	48.563	79.951	Ongoing
7	Tarakarama thirtha Sagaram	10	10	0	Ongoing
8	Musurumilli	9.164	9.164	9.164	Ongoing
	Total	271.487	263.296	247.43	
	ASSAM				
9	Dhansiri	83.366	83.366	63.972	Ongoing
10	Champamati	24.994	24.994	36.204	Reported as completed
11	Borolia	13.562	13.562	3.3	Ongoing
	Total	121.922	121.922	103.476	
	BIHAR				
12	Durgawati	36.317	20.297	14.79	Ongoing
13	Punpun	13.68	13.68	3.68	Ongoing
	Total	49.997	33.977	18.47	
	CHHATTISGARH				
14	Kelo Project	22.81	22.81	23.36	Ongoing
15	Kharung(ERM)	15.8	10.3	7.1	Reported as completed
16	Maniyari Tank (ERM)	14.52	14.52	14.52	Reported as completed
	Total	53.13	47.63	44.98	
	GOA				
17	Tillari	14.52	14.52	11.55	Ongoing
	Total	14.52	14.52	11.55	
	GUJARAT				
18	Sardar Sarovar	1792	1792	1684.872	Ongoing
	Total	1792	1792	1684.872	
	JAMMU & KASHMIR				
19	Rajpora Lift	2.43	2.43	1.91	Reported as completed
20	Tral Lift	6	6	4.44	Ongoing
21	Prakachik Khows Canal	2.26	2.26	1.75	Ongoing
22	Restoration & Mod. Of Main Ravi Canal	50.75	50.75	13.94	Ongoing
	Total	61.44	61.44	60.9	
	JHARKHAND				
23	Subernarekha Multipurpose	236.85	236.85	107.932	Ongoing
	Total	236.85	236.85	107.932	
	KARNATAKA				
24	Karanja	35.61	29.23	26.977	Reported as completed
25	Bhima LIS	24.29	24.29	25.11	Reported as completed
26	Upper Tunga Irrigation Project	80.49	80.49	76.906	Ongoing
27	Sri Rameswar Irrigation	13.8	13.8	14.15	Reported as completed
28	NLBC System Project(New ERM)	408.7	105	124.349	Ongoing
	Total	562.89	252.81	267.492	

	KERALA				
29	Muvattupuzha	37.74	30.72	28.516	Ongoing
30	Karapuzha	9.87	7.36	0.94	Ongoing
	Total	47.61	38.08	29.456	
	MADHYA PRADESH				
31	Indira Sagar Unit II (Ph I & II)	169	62.2	86.77	Reported as completed
32	Indira Sagar Canal Ph. III	20.7	20.7	27.34	Ongoing
33	Indira Sagar Unit IV	19.6	19.6	16.475	Ongoing
34	Indira Sagar Unit V	33.14	33.14	48.59	Reported as completed
35	Bansagar Unit-II	249.36	154.54	156.667	Reported as completed
36	Sindh Phase II	162.1	162.1	162.1	Reported as completed
37	Mahi	33.75	33.75	30.158	Reported as completed
38	Bariarpur LBC	43.85	43.85	43.86	Reported as completed
39	Mahan	19.74	19.74	16.89	Reported as completed
40	Omkareshwar, Ph.-II	19.58	19.58	21.09	Ongoing
41	Omkareshwar, Ph.-III	48.59	48.59	42.38	Ongoing
42	Omkareshwar, Ph.-IV	54.63	54.63	59.19	Reported as completed
43	Bargi Diversion Ph - I	245	21.19	20.702	Reported as completed
44	Bargi Diversion Ph -I I		31.9	26.44	Ongoing
45	Bargi Diversion Ph -I I I		26	3	Ongoing
46	Bargi Diversion Ph-IV		34	11.11	Ongoing
47	Pench Div-I	96.96	28.27	36.27	Ongoing
48	Sagar(Sagad)	17.06	17.06	17.06	Reported as completed
49	Singhpur	10.2	10.2	10.2	Reported as completed
50	Sanjay Sagar (Bah)	17.81	17.81	13.37	Reported as completed
51	Mahuar	13.78	13.78	5.02	Reported as completed
	Total	1298.85	896.63	877.182	
	MAHARASHTRA				
52	Gosikhurd [NP]	250.8	231.08	118.876	Ongoing
53	Waghur	38.57	38.57	25.229	Ongoing
54	Upper Pen Ganga	116.73	44.47	41.121	Ongoing
55	Bawanthadi [IS]	27.71	27.71	25.01	Reported as completed
56	Lower Dudhna	44.48	44.48	43.055	Reported as completed
57	Tillari	6.68	6.57	5.283	Ongoing
58	Warna	150.88	54.75	5.871	Reported as completed
59	Lower Wardha	63.33	63.33	51.03	Ongoing
60	Khadakpurna	24.86	23.86	23.235	Reported as completed
61	Dongargaon	3.94	2.77	2.496	Reported as completed
62	Bembla	52.54	52.54	43.014	Ongoing
63	Sangola Branch Canal	11.29	11.29	9.63	Ongoing
64	Tarali	14.28	14.28	8.78	Ongoing
65	Dhom Balakwadi	18.1	18.1	14.32	Reported as completed
66	Morna (Gureghar)	3.08	3.08	0.26	Ongoing
67	Arjuna	5.7	5.7	3.417	Ongoing
68	Lower Pedhi	17.02	17.02	0	Ongoing
69	Upper Kundalika	2.8	2.8	0.1	Reported as completed
70	Wang Project	7.07	7.07	1.867	Ongoing
71	Lower Panzara	7.59	6.79	9.878	Reported as completed
72	Aruna	9.03	9.03	0	Ongoing
73	Krishna Koyana Lift	109.13	104.17	66.814	Ongoing
74	Naradave (Mahammadwadi)	8.08	12.28	0.61	Ongoing
75	Gadnadi	4.3	3.47	0.57	Ongoing
76	Kudali	5.33	5.33	0	Ongoing
77	Nandur Madhmeshwar Ph-II	20.5	20.5	21	Reported as completed
	Total	1023.82	831.04	521.47	

	MANIPUR				
78	Thoubal	33.45	29.45	18.407	Ongoing
79	Dolaithabi Barrage	7.55	7.55	5.42	Reported as completed
	Total	41	37	23.827	
	ORISSA				
80	Upper Indravati(KBK)	86.39	85.95	86.396	Reported as completed
81	Subernarekha	187.46	119.26	79.39	Ongoing
82	Anandpur Barr./ Integrated Anandpur Barr.	65.88	8.88	8.877	Ongoing
83	Lower Indra(KBK)	38.87	35.87	36.38	Reported as completed
84	Telengiri(KBK)	13.83	13.83	11.81	Reported as completed
85	RET Irrigation(KBK)	8.5	8.5	7.476	Reported as completed
86	Kanupur	47.71	47.74	0	Ongoing
87	Rukura-Tribal	7.65	7.65	7.652	Reported as completed
	Total	456.29	327.68	237.981	
	PUNJAB				
88	Kandi Canal Extension (Ph.II)	23.33	23.33	18.73	Reported as completed
89	Rehabilitation of Ist Patiala Feeder and Kotla Branch Project	68.62	68.62	69.517	Reported as completed
	Total	91.95	91.95	88.247	
	RAJASTHAN				
90	Narmada Canal	245.88	245.88	245.818	Reported as completed
91	Mod. of Gang Canal	96.51	69.69	90.88	Reported as completed
	Total	342.39	315.57	336.698	
	TELANGANA				
92	FFC of SRSP	40	40	0	Ongoing
93	SRSP St.II	178.066	178.066	131.315	Ongoing
94	Ralivagu	2.428	2.428	2.295	Reported as completed
95	Gollavagu	3.845	3.845	2.428	Reported as completed
96	Mathadivagu	3.44	3.44	3.44	Reported as completed
97	Peddavagu	6.073	6.073	0	Ongoing
98	J. Chokka Rao LIS	249	249	108.095	Ongoing
99	Neelwai	5.26	5.26	0.1	Ongoing
100	Sri Komaram Bheem	9.915	9.915	6.094	Ongoing
101	Palemvagu	4.1	4.1	2.086	Ongoing
102	Rajiv Bhima LIS	82.153	82.153	59.82	Ongoing
	Total	584.28	584.28	315.673	
	UTTAR PRADESH				
103	Saryu Nahar (NP)	1404	1312	767.63	Ongoing
104	Bansagar Canal	150.13	150.13	200.132	Reported as completed
105	Madhya Ganga Canal Ph-II	146.53	146.53	66.05	Ongoing
106	Arjun Shyak	59.49	44.38	0	Ongoing
	Total	1760.15	1653.04	1033.812	
	Grand Total	23511.44		10404.225	

Note: Total No. of Projects under PMKSY = 99 and including phases in Madhya Pradesh = 106 Nos.