

ऊर्गबेसं/लख/जी-17(1)/2018-19/4691-4706

भारत सरकार/Government of India

केन्द्रीय जल आयोग/Central Water Commission

ऊपरी गंगा बेसिन संगठन/Upper Ganga Basin Organisation


दिनांक: 29-11-2019

विषय: Minutes of the Review Meeting of works under Telemetry (Phase III) of UGBO dated: 26.11.2019.

The Review Meeting of works under Telemetry (Phase III) of UGBO, CWC was held under the Chairmanship of Shri Bhopal Singh, Chief Engineer, UGBO, CWC, Lucknow on 26.11.2019 in the Conference Room of UGBO, CWC, "Janhavi Sadan", Lucknow to discuss the issues concerning the works under Phase III telemetry under UGBO, CWC, Lucknow. A copy of the Minutes of Meeting is enclosed for information and further necessary action.

This issues with the approval of Chief Engineer, UGBO, CWC, Lucknow.

संलग्नक—यथोक्त (Through E-mail)।


(आशिष कुमार पाल)

अधीक्षण अभियंता (समन्वय)

प्रतिलिपि संलग्नक (Through E-mail)के साथ:-

1. सदस्य, नदी प्रबंधन, केन्द्रीय जल आयोग, नई दिल्ली ।
2. सचिव, केन्द्रीय जल आयोग, सेवा भवन, रामकृष्णपुरम-1, नई दिल्ली।
3. निदेशक, बाढ़ पूर्वानुमान एवं प्रबंधन निदेशालय, केन्द्रीय जल आयोग, सेवा भवन, नई दिल्ली।
4. निदेशक, नदी प्रबंधन समन्वय निदेशालय, केन्द्रीय जल आयोग, सेवा भवन, नई दिल्ली।
5. निदेशक, नदी आंकड़े निदेशालय-1, केन्द्रीय जल आयोग, वेस्ट ब्लॉक-1, नई दिल्ली।
6. निदेशक, नदी आंकड़े निदेशालय-2, केन्द्रीय जल आयोग, वेस्ट ब्लॉक-1, नई दिल्ली।
7. निदेशक, प्रबोधन और मूल्यांकन निदेशालय, केन्द्रीय जल आयोग, लखनऊ ।
8. निदेशक, प्रबोधन और मूल्यांकन निदेशालय, केन्द्रीय जल आयोग, आगरा।
9. अधीक्षण अभियंता, जलविज्ञानीय प्रेक्षण परिमंडल, केन्द्रीय जल आयोग, वाराणसी।
10. अधीक्षण अभियंता, जलविज्ञानीय प्रेक्षण परिमंडल, केन्द्रीय जल आयोग, देहरादून ।
11. अधिशासी अभियंता, मध्य गंगा मण्डल-I, केन्द्रीय जल आयोग, लखनऊ ।
12. अधिशासी अभियंता, मध्य गंगा मण्डल-II, केन्द्रीय जल आयोग, लखनऊ।
13. अधिशासी अभियंता, मध्य गंगा मण्डल-III, केन्द्रीय जल आयोग, वाराणसी।
14. अधिशासी अभियंता, हिमालय गंगा मंडल, केन्द्रीय जल आयोग, देहरादून ।
15. M/S Mechatronics Systems Pvt. Ltd, Mechtronics House, Survey No. 107, Warje, Mumbai, Bangalore Highway, Pune-411053.

केन्द्रीय जल आयोग वेब पोर्टल।

<http://www.cwc.nic.in/regionaloffices/regionaloffices.html>: Upper
Organization, Lucknow (View Documents)

Ganga Basin

**CENTRAL WATER COMMISSION
UPPER GANGA BASIN ORGANISATION**

The Review Meeting of Phase III telemetry works of UGBO, CWC was held on 26.11.2019 under the Chairmanship of Shri Bhopal Singh, Chief Engineer, UGBO, CWC, Lucknow in the Conference Room of UGBO, CWC, Lucknow to discuss various issues concerning UGBO, CWC. The list of participant present is enclosed as **Annexure-I**.

At the outset, Shri Bhopal Singh, Chief Engineer, UGBO, CWC, Lucknow welcomed all the participants. EE, MGD-I and EE, MGD-II briefed about the status of works under their respective divisions. CE, UGBO raised serious concerns about progress of Phase III telemetry, as the works were still incomplete even after third extension given up to 30th November 2019. Thereafter, he requested SE(C) to take up the discussions for the meeting. The following decisions were made during the meeting:

- It was informed by representative of Mechatronics that the civil works for the modelling centre have been completed and that the server was ready for installation. He, further, informed that the server would be installed by 1st of December 2019 and the modelling centre will become functional soon after.
- It was also decided that the work on installation at 10 sites (5 RF and 5 WL+RF stations) would be started immediately.
- Considering the weather condition in hilly areas, it was decided that the teams for carrying out works at sites under HGD shall be mobilised by 1st December 2019.
- Sites (Maighat and Kalagarh) where land has not yet been handed over, the issues will be looked into by the EEs and land shall be handed over to the agency at the earliest.

CE, UGBO agreed that the agency may be granted extension up to 15th January 2019 and desired that the works may be completed within the stipulated time.

The meeting ended up with vote of thanks to the Chair.

#####

Annexure-I

**List of officers participated in the Review Meeting of works under Telemetry (Phase III) of
UGBO dated: 26.11.2019 at Lucknow**

Sl. No.	Name	Designation	Office
1	Shri Bhopal Singh	Chief Engineer	UGBO, CWC, Lucknow
2	Shri A.K. Pal	SE(C)	UGBO, CWC, Lucknow
3	Shri. R.K. Gautam	Executive Engineer	MGD-I, CWC, Lucknow
4	Shri S.F.H. Abidi	Executive Engineer	MGD-II, CWC, Lucknow
6	Shri Ashok Karva	MD	Mechatronics, Pune