

Status of 99 Priority Projects under PMKSY-AIBP

Sl. No.	Project Name	District Benefitted	Latest Estimated Cost (Works-AIBP) (in Cr. Rs.)	EXPENDITURE INCURRED							
				2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22
1	2	3	4	5	6	7	8	9	10	11	12
	ANDHRA PRADESH										
1	Gundlakamma	Prakasham	697.39	0.15	0.00	13.04	21.28	15.03	6.68	7.11	12.06
2	Tadipudi LIS	W.Godavari	794.32	7.86	3.08	13.04	18.81	16.54	5.83	1.93	4.41
3	Thotapally	Srikakulam, Vijayanagram	1023.24	0.00	0.00	109.16	40.28	22.65	12.40	26.32	0.00
4	Tarakaram Teerta Sagaram	Vizayanagaram	471.31	20.63	0.00	6.46	23.82	7.05	5.46	23.51	28.49
5	Musurumilli	E.Godavari	169.95	0.20	1.66	1.78	0.30	1.40	0.00	0.00	0.00
6	Pushkara LIS	E.Godavari	491.26	9.86	4.68	5.96	1.14	0.00	0.00	0.00	0.00
7	Yerracalva	W.Godavari	66.13	0.00	0.00	0.48	0.84	0.45	0.00	0.00	0.00
8	Maddigedda	E.Godavari	10.90	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Total		3724.50	38.70	9.42	149.92	106.47	63.12	30.37	58.87	44.96
	ASSAM										
1	Dhansiri	Udalguri	425.13	0.00	0.00	3.73	0.00	0.00	0.00	0.00	64.41
2	Champamati	Kokrajhar, Chirang and Bongaigaon	213.51	0.00	0.00	3.08	16.92	102.61	0.00	0.00	0.00
3	Borolia	Nalbari	256.16	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Total		894.80	0.00	0.00	6.81	16.92	102.61	0.00	0.00	64.41
	BIHAR										
1	Durgawati	Rohtas, Bhabua	930.27	0.00	0.00	16.00	25.50	53.13	37.86	28.84	27.92
2	Punpun	Patna, Arawal, Jahanabad	658.12	0.00	0.00	30.31	67.81	1.84	0.51	0.00	0.00
	Total		1588.39	0.00	0.00	46.31	93.31	54.97	38.37	28.84	27.92
	CHHATISGARH										
1	Maniyari Tank	Bilaspur	159.95	9.80	0.00	0.75	0.27	3.63	1.63	1.97	0.00
2	Kelo	Raigarh, Jangir, Champa	727.03	35.33	27.38	46.07	51.80	28.26	19.72	28.35	11.94
3	Kharung	Bilaspur	101.04	0.00	0.00	0.70	0.31	0.00	0.00	0.00	0.00
	Total		988.02	45.13	27.38	47.52	52.38	31.89	21.35	30.32	11.94
	GOA										
1	Tillari	North Goa	1051.74	0.00	0.00	4.73	6.22	28.22	76.85	34.90	28.53
	Total		1051.74	0.00	0.00	4.73	6.22	28.22	76.85	34.90	28.53

Sl. No.	Project Name	District Benefitted	Latest Estimated Cost (Works-AIBP) (in Cr. Rs.)	EXPENDITURE INCURRED							
				2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22
1	2	3	4	5	6	7	8	9	10	11	12
	GUJARAT										
1	Sardar Sarovar	17 districts (Narmada, Vadodra, Bharuch, Chhota-Udepur, Panchmahel, Ahmedabad, Gandhinagar, Kheda, Anand, Mehsana, Surendranagar, Morbi, Botad, Bhavnagar, Kachchh, Banskantha and Patan)	31522.33	2400.79	2316.01	1987.11	2350.54	2299.93	1047.34	1005.39	1845.26
	Total		31522.33	2400.79	2316.01	1987.11	2350.54	2299.93	1047.34	1005.39	1845.26
	JAMMU & KASHMIR										
1	Tral Lift	Pulwama	149.36	14.21	0.00	4.10	20.30	1.71	16.53	7.79	0.00
2	Restoration & Mod. of Main Ravi Canal	Jammu, Sambha, Kathua	60.01	7.14	0.90	9.84	6.05	7.01	1.57	3.14	0.00
3	Rajpora Lift	Pulwama	65.67	0.00	0.00	0.20	0.26	2.30	0.00	0.00	0.00
	Total		275.03	21.35	0.90	14.14	26.60	11.02	18.10	10.93	0.00
	JHARKHAND										
1	Subernarekha Multipurpose	West singhbhum & East singhbhum, Saraikela Kharsawan	9579.58	0.00	0.00	712.40	585.17	437.13	415.15	90.31	184.79
	Total		9579.58	0.00	0.00	712.40	585.17	437.13	415.15	90.31	184.79
	KARNATAKA										
1	Upper Tunga Irrigation Project	Shivmoga, Haveri, Devnagari	1606.07	209.04	232.22	253.73	113.97	168.09	127.09	147.24	52.22
2	Sri Rameswara Irrigation	Belgam	173.65	71.55	57.51	24.68	17.34	0.00	0.00	0.00	0.00
3	Karanja	Bidar	339.15	7.54	2.95	14.99	4.49	25.94	36.60	7.96	0.00
4	Bhima LIS	Gulbarga	619.17	52.34	106.40	52.67	67.10	20.63	29.37	30.10	0.00
5	NLBC System Project (New)	Gulbarga/Yadgir/ Bijapur	2405.84	1750.36	1060.76	314.46	110.27	91.43	151.32	228.79	142.86
	Total		5143.88	2090.83	1459.84	660.53	313.17	306.09	344.38	414.09	195.08
	KERALA										
1	Karapuzha	Wayanand	117.00	0.00	0.00	0.00	0.32	0.00	0.00	0.00	0.00
2	Muvattupuzha	Idukki, Ernakulam & Kottayam	426.33	2.93	0.00	9.43	7.17	6.84	7.69	0.00	1.95
	Total		543.33	2.93	0.00	9.43	7.49	6.84	7.69	0.00	1.95

Sl. No.	Project Name	District Benefitted	Latest Estimated Cost (Works-AIBP) (in Cr. Rs.)	EXPENDITURE INCURRED							
				2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22
1	2	3	4	5	6	7	8	9	10	11	12
	MADHYA PRADESH										
1	Sindh Project Phase II	Shivpuri, Gwalior, Datia, Bhind	1924.83	19.53	101.17	117.83	52.33	25.80	0.00	0.00	0.00
2	Indira Sagar Project Canal Phase - I & II (km. 0 to km. 142)	Khandwa, Khargaon	1608.00	84.98	64.19	26.29	13.95	0.73	0.00	0.00	0.00
3	Indira Sagar Project Canal Phase - III (km. 143 to km. 206)	Badwani	890.38	25.32	140.82	63.11	47.07	17.54	7.38	0.00	13.63
4	Omkareshwar Project Canal Phase-IV (OSP lift)	Khandwa, Khargone and Dhar	414.05	65.55	113.43	134.31	20.54	6.36	2.94	0.69	0.00
5	Bargi Diversion Project Phase - I	Jabalpur, Satna, Rewa	432.25	2.21	2.65	3.88	10.16	6.83	1.16	0.34	0.00
6	Mahi Project	Dhar, Jhabua	751.56	58.84	67.34	31.20	21.68	64.44	8.61	7.75	0.00
7	Barriyarpur LBC	Chhatarpur	472.14	33.20	26.51	11.26	15.16	2.23	0.00	0.00	0.00
8	Bansagar Unit 2	Rewa, Satna, Sidhi, Shahdol	1648.62	0.00	611.78	40.48	36.47	10.75	0.00	0.00	0.00
9	Mahan Project	Sidhi	434.01	11.65	16.65	18.36	5.24	10.21	5.09	0.00	0.00
10	Pench Project	Seoni, Chindwara	1564.79	0.00	751.99	118.41	54.89	119.40	17.83	3.59	8.05
11	Sagad Project	Vidisha	195.73	12.32	8.54	8.12	6.70	6.04	0.00	0.00	0.00
12	Singhpur Project	Chhatarpur	180.09	28.50	25.68	4.65	0.31	0.00	0.01	0.00	0.00
13	Sanjay sagar (Bah) Project	Vidisha	159.62	7.39	6.52	5.72	7.51	9.13	0.00	0.00	0.00
14	Mahuar Project	Shivpuri	116.75	0.00	9.23	2.45	0.00	0.00	0.00	0.00	0.00
15	Indira Sagar Project Canal Phase - IV (km. 206 to km. 243)	Barwani	558.62	33.72	105.81	81.27	68.68	48.15	8.74	0.00	3.05
16	Indira Sagar Project Canal Phase - V (Khargone Lift)	Khandwa, Khargaon Barwani	212.12	40.66	26.93	15.06	4.99	0.00	0.00	15.67	0.00
17	Omkareshwar Project Canal Phase-II (RBC km. 9.70 to km 65.50)	Khandwa, Khargaon, Dhar	353.62	49.28	53.44	24.81	3.25	0.88	0.64	0.88	0.05
18	Omkareshwar Project Canal Phase-III (RBC km. 65.50 to km 142)	Dhar	510.00	14.03	21.39	21.11	7.32	5.62	0.01	0.00	0.00
19	Bargi Diversion Project Phase - II (km. 63 to km 104)	Jabalpur, Satna, Rewa	342.29	10.67	2.30	5.09	9.04	6.42	5.66	9.94	7.19
20	Bargi Diversion Project Phase - III (km. 104 to km 154)	Jabalpur, Satna, Rewa	1399.70	35.92	18.23	23.03	102.46	119.77	57.91	74.86	331.86
21	Bargi Diversion Project Phase - IV (km. 154 to km 197)	Jabalpur, Satna, Rewa, Katni	893.35	45.81	38.90	10.76	5.05	0.00	3.00	1.76	4.10
	Total		15062.52	579.58	2213.50	767.20	492.80	460.30	118.98	115.48	367.93

Sl. No.	Project Name	District Benefitted	Latest Estimated Cost (Works-AIBP) (in Cr. Rs.)	EXPENDITURE INCURRED							
				2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22
1	2	3	4	5	6	7	8	9	10	11	12
	MAHARASHTRA										
1	Waghur	Jalgaon	1758.50	37.81	78.66	97.23	90.91	223.89	118.26	44.58	31.46
2	Bawanthadi (IS)	Bhandara	697.93	18.15	44.66	77.67	11.59	0.00	11.90	1.02	0.00
3	Lower Dudhna	Parbhani, Jalna	1714.05	67.07	142.21	309.35	214.27	79.14	27.34	12.46	0.00
4	Tillari (IS)	Sindhudurg	1113.398	8.01	20.92	39.74	58.26	48.23	30.94	52.90	28.68
5	Lower Wardha	Wardha	2915.60	132.76	231.52	358.34	322.90	301.05	200.64	90.33	84.80
6	Lower Panzara	Dhule	294.66	15.69	20.15	36.67	34.75	7.33	0.00	19.18	0.00
7	Nandur Madhmeshwar Ph-II	Aurangabad	686.97	17.88	76.61	272.91	117.84	9.72	0.00	0.00	0.00
8	Gosikhurd (NP)	Nagpur, Bhandara Chandrapur	12770.09	193.08	432.15	570.29	697.43	887.61	1186.75	696.77	957.56
9	Upper Pen Ganga	Yavatmal, Parbhani, Nanded	1511.83	45.95	57.99	55.30	103.20	103.00	64.53	75.50	52.16
10	Bembla	Yavatmal	2483.54	83.99	177.69	176.89	207.78	186.33	168.00	142.10	68.92
11	Tarali	Satara	943.26	35.62	17.90	45.48	68.98	88.34	118.36	59.18	47.18
12	Dhom Balaakwadi	Pune / Satara	868.52	69.22	31.96	80.24	141.03	84.41	97.15	19.14	
13	Arjuna	Ratnagiri	611.55	19.05	14.89	38.74	33.99	41.51	108.43	86.49	54.54
14	Upper Kundalika	Beed	263.72	14.98	7.23	17.69	43.59	34.47	5.15	1.16	0.00
15	Aruna	Sindhudurg	1472.14	88.87	47.80	140.53	166.17	290.37	323.53	48.86	37.36
16	Krishna Koyana Lift	Solapur, Sangli	2275.76	50.67	40.19	80.00	111.56	350.67	278.91	302.51	170.00
17	Gadnadi	Ratnagiri	602.75	101.48	9.88	9.24	19.24	11.68	19.37	70.92	26.54
18	Dongargaon	Chandrapur	52.28	2.03	2.88	5.63	5.96	2.19	3.54	0.00	0.00
19	Sangola Branch Canal	Solapur,	742.24	0.00	0.00	13.59	34.69	86.17	111.58	69.46	81.20
20	Khadakpurna	Buldhana	1052.01	54.97	63.84	71.95	50.94	50.13	50.95	41.05	0.00
21	Warna	Kolhapur, Sangli	585.00	0.00	0.00	58.50	0.00	0.00	0.00	0.00	0.00
22	Morna (Gureghar)	Satara	219.00	4.86	8.75	2.80	10.03	22.63	6.64	2.28	0.56
23	Lower Pedhi	Amravati, Akola	1480.70	91.25	122.82	182.17	82.11	99.94	20.28	26.45	16.48
24	Wang project	Satara	111.92	5.06	1.92	3.44	9.55	13.26	28.83	30.91	6.02
25	Naradave (Mahammadwadi)	Sindhudurg	781.85	5.06	19.21	5.08	61.10	3.91	69.61	17.86	59.30
26	Kudali	Satara	382.29	9.00	0.15	6.54	5.77	22.68	75.29	17.93	18.30
	Total		38391.55	1172.51	1671.98	2756.00	2703.64	3048.66	3125.98	1929.04	1741.05
	MANIPUR										
1	Thoubal	Imphal East, Senapati, Thoubal, Ukhrul	1726.79	0.00	0.00	164.91	41.74	107.28	63.16	125.29	73.82
2	Dolaithabi Barrage	Imphal & Senapati	455.55	0.00	0.00	54.13	36.49	33.75	0.00	0.00	0.00
	Total		2182.34	0.00	0.00	219.04	78.23	141.03	63.16	125.29	73.82

Sl. No.	Project Name	District Benefitted	Latest Estimated Cost (Works-AIBP) (in Cr. Rs.)	EXPENDITURE INCURRED							
				2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22
1	2	3	4	5	6	7	8	9	10	11	12
	ODISHA										
1	Lower Indra(KBK)	Noapada	1595.35	71.13	70.72	120.51	74.98	117.06	61.64	0.00	0.00
2	Upper Indravati Extn (KBK)	Kalahandi	503.22	49.66	37.89	14.96	5.06	0.00	0.00	0.00	0.00
3	Rukura-Tribal	Sundargarh	240.22	56.07	59.47	20.38	18.26	11.50	1.21	0.00	0.00
4	Subernarekha	Mayurbhanj, Balasore	4455.68	258.79	277.01	375.90	475.83	438.92	204.65	0.00	351.71
5	Anandpur Barr. Ph.-I / Integrated Anandpur Barr.	Keonjhar, Bhadrak	2864.36	127.45	132.64	157.01	148.22	169.76	244.50	0.00	48.57
6	RET irrigation	Kalahandi	707.64	18.56	49.04	127.06	296.94	42.06	22.42	0.00	0.00
7	Kanupur	Keonjhar	2301.28	122.01	107.02	86.12	181.59	92.24	81.99	0.00	106.95
8	Telengiri	Koraput	932.96	59.05	97.06	193.90	236.85	53.16	168.25	0.00	0.00
	Total		13600.71	762.72	830.85	1095.84	1437.73	924.70	784.66	0.00	507.24
	PUNJAB										
1	Kandi Canal Extension (Ph.II)	Hoshiarpur, Jalandhar & Kapurthala	580.13	49.49	106.45	88.93	0.00	0.00	0.00	13.81	0.00
2	Rehabilitation of Ist Patiala Feeder and Kotla Branch Project	Patiala	177.81	0.00	10.17	24.85	0.00	0.00	0.00	2.87	0.00
	Total		757.94	49.49	116.62	113.78	0.00	0.00	0.00	16.68	0.00
	RAJASTHAN										
1	Narmada Canal	Jalore & Barmer	2551.03	129.19	88.22	103.48	172.15	235.80	0.00	54.22	0.00
2	Mod. of Gang Canal	Sriganganagar	635.46	40.42	84.97	15.20	12.15	1.70	0.77	0.00	0.00
	Total		3186.49	169.61	173.19	118.68	184.30	237.50	0.77	54.22	0.00
	TELANGANA										
1	J. Chokha Rao LIS	Warangal, Nalgonda, Krimnagar, Medak	12413.26	302.91	463.89	789.13	548.17	1392.75	991.04	641.75	492.95
2	Sri Komaram Bheem project	Adilabad	483.72	4.30	39.96	29.30	40.85	16.22	5.30	9.54	0.00
3	Gollavagu Project	Adilabad	93.15	1.29	0.66	2.73	2.65	1.13	0.00	0.00	0.00
4	Rallivagu project	Adilabad	51.84	0.30	0.00	0.00	12.76	0.00	6.96	0.00	0.00
5	Mathadivagu Project	Adilabad	50.40	0.00	0.00	7.67	0.00	0.00	0.00	0.00	0.00
6	Peddavagu @ Neelwai project	Adilabad	198.59	8.26	4.98	12.35	16.79	26.99	12.25	0.00	0.00
7	Palemvagu project	Khammam	214.06	1.28	0.00	4.00	0.00	0.26	0.20	0.25	0.00
8	Peddavagu @ Jagannathpur	Nellore	244.67	4.31	12.92	16.40	4.50	22.38	26.82	12.56	0.00
9	SRSP St.II	Warangal, Nalgonda, Khammam, Adilabad	949.87	7.53	30.86	139.30	46.32	35.76	10.44	24.24	10.94
10	Rajiv Bheema L.I. Scheme	Mahaboobnagar	1942.66	34.70	59.09	130.62	104.40	137.42	0.00	17.22	34.11
11	Indiramma Flood Flow Canal	Karimnagar, Warangal, Nalgonda	5037.13	175.46	489.26	430.30	252.33	82.57	50.00	35.00	0.00
	Total		21679.35	540.34	1101.62	1561.80	1028.77	1715.48	1103.00	740.55	538.00

Sl. No.	Project Name	District Benefitted	Latest Estimated Cost (Works-AIBP) (in Cr. Rs.)	EXPENDITURE INCURRED							
				2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22
1	2	3	4	5	6	7	8	9	10	11	12
	UTTAR PRADESH										
1	Bansagar Canal	Allahabad, Mirzapur	3242.52	165.19	110.00	197.00	196.99	93.61	0.00	0.00	0.00
2	Arjun sahayak	Mahoba, Hamirpur, Banda	2465.68	83.85	109.79	87.37	87.37	769.18	612.86	116.87	22.88
3	Madhya Ganga canal PH-II	Moradbad, Jyotibafule Nagar, Bijnore	4284.46	61.47	5.00	0.00	7.93	575.93	1015.56	798.45	846.22
4	Saryu Nahar(NP)	Baharaich, Basti,Gorakhpur, Gonda, Shravasti,Balram pur, Siddharth nagar, Sant Kabir nagar	5803.61	623.00	0.00	201.26	571.23	962.00	1305.45	634.19	154.20
	Total		15796.27	933.51	224.79	485.63	863.52	2400.72	2933.87	1549.51	1023.30
	UT OF LADDAKH										
1	Prakachik Khows Canal Project	Kargil	53.32	0.00	0.00	3.17	7.69	1.43	0.81	0.00	0.90
	Total		53.32	0.00	0.00	3.17	7.69	1.43	0.81	0.00	0.90
	Grand Total		166022.10	8807.49	10146.10	10760.02	10354.95	12271.64	10130.82	6204.42	6657.06

Annexure-II

Details of MMI Projects included under the Special Package for Maharashtra

S. No	Project Name	Districts Benefitted	Approved Cost - Works	Expenditure incurred in 2017-18	Expenditure incurred in 2018-19	Expenditure incurred in 2019-20	Expenditure incurred in 2020-21	Expenditure incurred in 2021-22	CA released during 2017-18	CA released during 2018-19	CA released during 2019-20	CA released during 2020-21	CA released during 2021-22	Cumulative CA released
1	Tembhu LIS Dist. Satara	Satara, Sangli, Solapur	2993.50	100.00	260.10	374.34	308.25	121.81 (till Jan-2022)	0.00	25.00	69.79	77.56	80.54	252.89
2	Urmodi Dist. Satara	Satara	580.79	53.08	42.50	43.28	26.19	4.01 (till Jan-2022)	0.00	13.27	10.63	0.00	10.82	34.72
3	Sulwade Jamphal Kanoli L.I. Scheme Dist. Dhule	Dhule	2098.60	0.93	1.70	382.19	327.89	107.053 (till Feb-2022)	0.00	0.23	0.00	95.97	75.44	171.64
4	Shelgaon Barrage Medium Project, Dist. Jalgaon	Jalgaon	879.49	60.89	55.94	188.59	66.19	108.26	0.00	15.22	13.99	47.15	35.60	111.95
5	Ghungshi Barrage LIS Akola	Akola (V)	479.65	13.08	10.21	15.36	15.66	26.09 (till Feb-2022)	0.00	3.27	2.55	3.84	6.52	16.19
6	Purna Barrage No.2 (Nerdhamana) Dist. Akola	Akola (V)	848.07	12.50	24.80	12.46	2.96	5.4083 (till Feb-2022)	0.00	0.00	0.00	12.43	0.74	13.17
7	Jigaon Dist. Buldhana	Buldhana (V), Akola (V)	7222.95	554.76	561.39	425.63	688.50	415.02 (till Feb-2022)	0.00	262.03	17.01	39.53	336.42	654.99
8	Warkhed Londhe Dist. Jalgaon	Jalgaon	465.86	41.65	77.38	104.13	80.26	14.47 (till Feb-2022)	0.00	10.41	19.35	26.03	23.68	79.47
Total MMI			15568.91		1034.02	1545.98	1515.90	802.12	0.00	329.43	133.31	302.52	569.76	1335.01

Total SMI		7067.41		633.10	479.14	N.A.*	N.A.*	N.A.*	170.58	166.69	97.49	N.A.*	434.75
------------------	--	----------------	--	---------------	---------------	--------------	--------------	--------------	---------------	---------------	--------------	--------------	---------------

Grand Total		22636.32		1667.12	2025.12	1275.32	802.12	0.00	500.00	300.00	400.00	569.76	1769.76
--------------------	--	-----------------	--	----------------	----------------	----------------	---------------	-------------	---------------	---------------	---------------	---------------	----------------

* Information in respect of Small and Minor Irrigation (SMI) Projects is not available in PMO, CWC.

Details of Special Package for Relining/Reviving of Rajasthan Feeder Canal and Sirhind Feeder Canal

S. No	Project Name	Districts Benefitted	Approved Cost - Works	Expenditure Status (in Cr Rs.)				CA released Status (in Cr Rs.)			
				up to March 2020	2020-21	2021-22	Cumulative Expenditure incurred	2019-20	2020-21	2021-22	Cumulative CA released
1	Relining of Rajasthan Feeder Canal	Mukatsar & Faridkot	1210.42	0.00	0.00	359.27	359.27	0.00	0.00	620.41	620.41
2	Relining of Sirhind Feeder Canal	Mukatsar & Faridkot		80.51	140.83	269.18	490.52	0.00	0.00	205.76	205.76
	Total		1210.42	80.51	140.83	628.45	849.79	0.00	0.00	826.17	826.17

Annexure IV**LIST OF NATIONAL PROJECTS**

Status of declared National Projects in irrigation								
Sl. No	Name of the Project	State	Benefits: 1) Irrigation Potential (ha.) 2) Power (MW) 3) Storage (MCM)	Latest Estimated Cost (Rs in Cr)	Central Assistance Released so far (Rs. in Cr)	Irrigation Potential Envisaged / Created		Target Date of Completion / Remarks
						Envisaged Irrigation Potential (Lakh Ha)	Created (upto Jan 22) (Lakh Ha)	
National Projects under Implementation/execution								
1	Gosikhurd Irrigation Project	Maharashtra	1) 2.50 lakh 2) 26.5 MW 3) 1147.14 MCM (Gross)	18494.57 (PL 2012-13)	3631.641+A	2.31 (NP comp)	1.34 (NP comp)	December, 2023
2	Saryu Nahar Pariyojana	Uttar Pradesh	1) 14.04(NP Component:4.73) 2) – 3) Barrage	9802.67 (PL 2016)	2243.1	4.73 (NP comp)	3.28 (NP comp)	June, 2022 The project was inaugurated by Hon'ble PM on 11.12.2021
3	Polavaram Irrigation Project	Andhra Pradesh	1) 4.36 lakh 2) 960 MW 3) 5511 MCM (Gross)	55,548.87 (P.L. 2017-18)	11920.16+B	4.36 (NP comp)	NIL	April, 2022
4	Shahpurkandi Dam Project	Punjab	1) 0.37 lakh 2) 206 MW 3) 120.71 MCM (Gross)	2715.70 (PL Feb. 2018)	233.506+ C	0.37 (NP comp)	NIL	August, 2024
5	Teesta Barrage Project	West Bengal	1) 9.23 lakh (NP component: 5.27 lakh) 2) 1000 MW 3) Barrage	2988.61	178.2	5.27 (NP comp)	0.4397 (NP comp)	Project is at standstill since 2014-15 due to land acquisition issues.
6	Lakhwar multipurpose project	Uttarakhand	1) 0.3378 lakh 2) 300 MW 3) 587.84 MCM (Gross) / 39.415 MCM	5747.17 (PL July,2018)	----	0.338	NIL	Accepted by Advisory Committee of DoWR, RD & GR on 141 st meeting on 11.02.2019.

			(Drinking)/39.415 MCM (Industrial)					Approved by Cabinet Committee on Economic Affair (CCEA) in its meeting held on 15.12.2021.
7	Renukaji Dam project	Himachal Pradesh	1) Drinking water 2) 40 MW 3) 498 MCM Drinking (Live)	6946.99 (PL Oct, 2018)	1495.495	NIL (only drinking water component)	NIL	Accepted by Advisory Committee of DoWR, RD & GR in 143rd meeting held on 09.12.2019. Approved by Cabinet Committee on Economic Affair (CCEA) in its meeting held on 15.12.2021
8	Ken-Betwa Link Project	Madhya & Uttar Pradesh	1) 9.08 lakh (CCA) 2) 130 MW 3) 3495 MCM (Live)	Ph-I = 18057.08 (PL 2015-16) (Comprehensive DPR: 35111.24 @ 2017-18 PL)	----	9.04	NIL	Appraisal of Phase-I accepted by Advisory Committee of DoWR, RD & GR on 129th meeting on 08.07.2016. Appraisal of Phase-II accepted by Advisory Committee of DoWR, RD & GR on 148th meeting on 17.01.2022. Approved by Cabinet Committee on Economic Affair (CCEA) in its meeting held on 08.12.2021.

Details of National Projects accepted by Advisory Committee of DoWR, RD & GR :								
9	Ujh Multipurpose Project	Jammu & Kashmir	1) 0.77 lakh 2) 196 MW 3) 925 MCM (Gross) / 20 MCM (Drinking)/20 MCM (Industrial)	11907.77 (PL Dec, 2019)	----	0.769	NIL	Accepted by Advisory Committee of DoWR, RD & GR on 148th meeting on 17.01.2022.
Details of Projects under Appraisal :								
10	Kulsi Dam Project /	Assam	1) 0.395 lakh (GIA) 2) 55 MW 3) 525.64 MCM (Gross)	Unit-I = 1073.05 Unit-II = 290.12 E&M Cost = 91.78 (PL June 2017)	----	0.395 (GIA) 0.260 (GCA) 0.205 (CCA)	NIL	-
11	Noa Dihing Dam Project	Arunachal Pradesh	1) 0.036 Lakh (CCA) 2) 72 MW 3) 322.00 MCM (Gross)	1291.93 (PL May, 2017)	----	0.0695 (GIA) 0.0515 (GCA) 0.0360 (CCA)	NIL	-
12	Bursar HE Project	Jammu & Kashmir	1) 1.74 lakh (Indirect) 2) 800 MW 3) 616.74 MCM (Gross)	16839.90 (PL Oct 2016)	----	1.74	NIL	-
Details of Projects under DPR / PFR stage :								
13	Kishau multipurpose project	Himachal Pradesh & Uttarakhand	1) 0.97 lakh ha 2) 660 MW 3) 1824 MCM (Gross)/ 617 MCM (Drinking)	7193.23 (PL 2010)	----	0.97	NIL	Revised DPR under Preparation
14	Gyspa HE Project	Himachal Pradesh	1) 0.50 lakh ha 2) 300 MW 3) 912.78 MCM (Live)	-	----	0.50	NIL	-
15	2 nd Ravi Beas Link Project	Punjab	Harness water flowing 0.58 MAF across border (about 719.30 MCM in non-monsoon period)	-	----	NIL (Harness water flowing 0.58 MAF across border)	NIL	-

						(about 719.30 MCM in non-monsoon period). IP is yet to be finalized		
16	Upper Siang Project	Arunachal Pradesh	1) Indirect 2) 9750 MW 3) 9.2 BCM (Live) 4) Flood moderation	-	----	Indirect Irrigation	NIL	-

Note:

A: Proposal for the release of Central Assistance (CA) amounting to Rs. 14.1833 Cr for the FY 2021-22 was recommended vide CWC letter dated 17.03.2022 to SPR Wing, DoWR, RD & GR, MoJS

B: Reimbursement of CA Proposal of Rs 391.42 was recommended to SPR Wing, DoWR, RD & GR vide CWC letter dated 23.11.2021. Reimbursement of CA Proposal of Rs 5.969 Cr and Rs 70.933 Cr were recommended to SPR Wing, DoWR, RD & GR vide CWC letter dated 01.03.2022. Further, another reimbursement Proposal of Rs 360.064 Cr has been recommended to SPR Wing, DoWR, RD & GR vide CWC letter dated 15.03.2022.

C: An amount of Rs 49.1438 Cr has been sanctioned to the Project Authority vide DoWR, RD & GR (MoJS) letter dated 29.03.2022.

Details of ongoing RRR Schemes & Central Assistance (CA) released

All Rupees in Crores

[illegible]

Details of ongoing SMI Schemes & Central Assistance(CA) released

All Rupees in Crores

SI No.	Name of State	No of schemes included	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22
			CA Released	CA Released	CA Released	CA Released	CA Released	CA Released	CA Released	CA Released
1	Arunachal Pradesh	919	14.72	37.22	20.52	10.26	22.25	17.49	104.69	142.73
2	Assam	1110	376.78	139.41	87.86	375.77	428.34	414.06	205.62	275.20
3	Bihar	176	70.86	6.36	0.00	0.00	32.28	16.14	10.65	0.00
4	Chhatisgarh	147	0.00	32.77	0.00	0.00	0.00	0.00	0.00	0.00
5	Himachal Pradesh	168	27.00	0.00	1.13	49.28	66.20	147.91	59.80	60.31
6	Jharkhand	82	19.38	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7	Karnataka	465	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
8	Madhya Pradesh	276	37.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
9	Manipur	477	0.00	40.00	20.00	22.23	0.00	0.00	69.26	75.98
10	Meghalaya	335	0.00	72.99	0.00	44.44	31.50	22.22	57.07	100.47
11	Mizoram	45	0.00	1.98	0.00	8.25	0.00	11.34	7.65	4.66
12	Nagaland	917	50.61	61.45	18.50	9.25	35.33	20.46	35.99	40.89
13	Sikkim	690	0.00	4.34	0.00	9.00	16.61	9.13	9.33	9.71
14	Tripura	58	0.00	0.00	0.00	0.00	0.00	9.00	0.00	0.00
15	Uttarakhand	651	96.20	121.37	0.00	32.40	61.00	31.78	0.00	29.63
16	UT of J&K	396	0.00	69.60	0.00	95.80	31.71	62.18	96.69	0.00
17	UT of Ladakh	21	0.00	14.43	0.00	8.68	0.00	6.40	0.90	0.00