

Status of PMKSY-HKKP-RRR in Tamil Nadu

Packages/Phase	No. of Tanks under RRR	Estimated Cost Rs. in crores	Districts / Taluks benefitted	Inclusion year under PMKSY-HKKP-RRR Scheme	Details of Central Assistance (CA) released so far	Status
I	48	27.02	Vellore & Ramanathapuram	2014-15	Rs.5.13 crores. (FY 2015-16=5.13 Cr)	- Target date of completion 31.03.2018. - Works Completed.
II	56	27.30	Vellore, Sivagangai & Ramanathapuram	2014-15	Rs.4.13 crores. (FY 2015-16=4.13 Cr)	- Target date of completion 31.03.2018. - Works Completed.
III	49	23.43	Dharmapuri, Thiruvannamalai, Virudunagar & Vellore	2018-19	Rs.8.9819 crores. (FY 2018-19 = Rs. 7.0279 Cr & FY 2019-20 = Rs. 1.9540 cr)	- Target date of completion 31.03.2020. - Works Completed.
IV	83	46.8062	Sivagangai, Krishnagiri , Dharmapuri , Ramanathapuram, Tiruppur, Virudhunagar & Coimbatore	2019-20	Rs.23.0965 crores (FY 2019-20= Rs.14.7932 Cr, FY 2021-22= Rs. 6.64525 cr and FY 2022-23=Rs. 1.6613 Cr (sanctioned))	- Target date of completion 31.03.2023. - All 83 tanks physically completed - Total Expenditure incurred:39.99 Cr. (Exp. Up to Dec-22)
V	9	4.1737	Dindigul	2020-21	Rs.1.2521 crores. (FY 2020-21 = Rs. 1.2521 cr)	- Target date of completion 31.03.2023. - Total Expenditure incurred: 2.09 Cr. (Exp. Up to Dec 22)

Packages/Phase	No. of Tanks under RRR	Estimated Cost Rs. in crores	Districts / Taluks benefitted	Inclusion year under PMKSY-HKRP-RRR Scheme	Details of Central Assistance (CA) released so far	Status
VI	115	71.8901	Vellore, Ranipet, Dharmapuri, Krishnagiri, Tiruvallur, Villupuram, Tiruvannamalai, Kallakurichi, Cuddalore, Thoothukudi, Ramanathapuram, Sivagangai, Tenkasi, Madurai, Theni, Virudhunagar, Pudukkottai, Trichy	2021-22	Rs.10.78 crores (FY 2021-22 = Rs. 10.78 cr)	- Target date of completion 31.03.2024. - Total Expenditure incurred: 17.37 Cr. (Exp. Up to Dec-22)
VII	85	80.8293	Chengalpattu, Cuddalore, Kancheepuram, Pudukottai, Ranipet, Sivagangai, Tiruvallur, Tiruvannamalai&Virudhunagar	2022-23	Rs. 11.3550 Cr (Sanctioned during FY 2022-23)	Target date of completion 31.03.2025.
VIII	100	83.7704	Dharmapuri, Kallakurichi, Krishnagiri, Pudukkottai, Ramanathapuram, Ranipet, Sivagangai, Tiruvallur and Tiruvannamalai	2022-23	Rs. 6.2825 Cr (Sanctioned during FY 2022-23)	Target date of completion 31.03.2025.