

Status of Projects in the state of Andhra Pradesh Under PMKSY-AIBP (As on 31.12.2024)

Project Name	Year of inclusion	Maj. / Med. / ERM	River / River Basin / Sub Basin	District Benefitted	LEC of AIBP Component (in Cr. Rs.)	Expenditure Status (in Cr. Rs.)										Physical progress (in %) as per MIS	Completion Date as per latest information
						Cumulative Expenditure as on 03/2016	Expenditure during 2016-17	Expenditure during 2017-18	Expenditue during 2018-19	Expenditue during 2019-20	Expenditue during 2020-21	Expenditue during 2021-22	Expenditue during 2022-23	Expenditue during 2023-24			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
ANDHRA PRADESH																	
Gundlakamma	2005-06	Major	Gundlakamma	Prakasham	697.390	521.970	12.930	23.460	15.030	5.250	4.560	7.360	0.000	0.978	98.30	June,25	
Tadipudi LIS	2006-07	Major	Godavari	W.Godavari	794.318	440.847	13.750	18.816	16.174	10.068	1.933	15.735	18.269	0.197	78.34	June,25	
Thotapally	2005-06	Major	Nagavali	Srikakulam, Vijayanagram	1023.245	640.138	104.917	36.137	21.785	13.647	37.275	1.350	4.380	6.430	95.87	Mar,25	
Tarakaram Teerta Sagaram	2005-06	Medium	Champavathi	Vizayanagaram	471.314	186.5487	7.620	23.282	7.0465	4.480	23.510	28.490	2.758	19.889	63.17	Mar,25	
Musurumilli	2007-08	Medium	Godavari	E.Godavari	169.950	149.440	1.322	0.870	2.000	0.000	0.000	0.000	0.000	0.000	95.82	Mar,24	
Pushkara LIS	2006-07	Major	Godavari	E.Godavari	491.260	431.459	5.960	1.340	0.000	0.000	0.000	0.000	0.000	0.000	98.20	June,25	
Yerrakalva	2000-01	Medium	Yerrakalva / Godavari	W.Godavari	66.130	67.723	0.480	0.840	0.450	0.000	0.000	0.000	0.000	0.000	96.87	Mar,24	
Maddigedda	2000-01	Medium	Maddigedda / Godavari	E.Godavari	6.500	8.935	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	100.00	Completed	
Sub Total					3720.108	2447.061	146.979	104.745	62.486	33.445	67.278	52.935	25.407	27.494			