



विषय: सूचना का अधिकार, 2005 के अंतर्गत Shri Shivam Kumar, Devi Mandap Road, Brindaban Bhawan, JhumriTelaiya, Jharkhand, Pin:825409 email: [kshivam49@gmail.com](mailto:kshivam49@gmail.com) का RTI क्रं CWCND/R/E/21/00148 दिनांक 14/07/2021 के आवेदन द्वारा मांगी गई सूचना के संबंध में।

(Information sought under RTI Act by Shri Shivam Kumar, Devi Mandap Road, Brindaban Bhawan, Jhumri Telaiya, Jharkhand, Pin:825409 email: [kshivam49@gmail.com](mailto:kshivam49@gmail.com) vide RTI application No CWCND/R/E/21/00148 Dt. 14/07/2021 -reg)

With reference to above RTI Application, which was received in this office on dt 16/07/2021 on transfer from Under Secretary & Nodal for RTI, CWC, New Delhi, vide letter No A-49012/8/2021/RTI/268 dated 16/07/2021, the point wise information as available in WP&P Wing of CWC, is as under:

S. No.	Information sought	Information available/Reply
1	What is the current status of North Koel Project?	The Project is under progress
2	How much work is done?	As on date the progress of Balance works of the Project:  1. Dam & Appurtenant Works-10% 2. Barrage Works- 93% 3. Left Main Canal Works-75% 4. Right Main Canal -12% 5. Distribution system- 0%
3	How much money used until today since 2019?	As per the Utilization certificates submitted, the amount utilized since 2019 is Rs. 115.96 Cr.
4	How much work is done on the canal for providing irrigation water in the Gaya district?	The canal lining work in Bihar portion of the Right Main Canal could not be started due to the decision pending with Govt. of Bihar on the issue of complete lining of the canal.
5	When will the project complete?	Tentative completion date: 31st March, 2024.

निदेशक Director

ज.आ.एवंप. स.नि. तथा मुख्य जनसूचना अधिकारी WP&P (C) & CPIO

To,



**I/67027/2021(1)** ShriShivam Kumar, Devi Mandap Road, BrindabanBhawan, JhumriTelaiya, Jharkhand,  
Pin:825409

2. Under Secretary and Nodal Officer RTI with reference to his letter NoA-49012/8/2021/RTI/268 dated 16/07/2021, for information and further necessary action please

In case you are not satisfied with the information/ reply provided by this office, you may directly prefer an appeal within 30 days from the receipt of this letter to the first appellate authority whose address is given as under. **Name, designation & address of Appellate Authority for WP&P wing of CWC is Chief Engineer (PAO), Central Water Commission, 7<sup>th</sup> Floor (S), SewaBhawan, R. K. Puram, New Delhi - 110066. Phone No. 26103561 Fax No.26103561. email-[ceprjap@nic.in](mailto:ceprjap@nic.in)**