

CENTRAL WATER COMMISSION
Krishna & Godavari Basin Organisation, Hyderabad
Daily Bulletin for Flood Forecasting Stations



Division : Lower Krishna Division

Krishna Basin :

Inflow Forecast Stations :

Bulletin No : 101

Dated : 09/09/2019 8:00

Forecast Station		Full Reservoir Level		Live Capacity at FRL		Level at 0800 Hours			Live Storage on date		% of Live Storage	Average Inflow of last 24 hours		Average Outflow of last 24 hours		Vol. Diff. in last 24 hrs (TMC)	Daily Rainfall & Estimated Discharge of all Base Stations at 08.30 Hours in Krishna Basin																							
S.No		Metre	Feet	MCM	TMC	Metre	Feet	Trend	MCM	TMC		Cumec	Cusec	Cumec	Cusec		Sl.No.	Station	River	RF in mm	Water Level (m)	Estimated Discharge (Cumec)																		
1	Almatti Dam	519.60	1704.72	3137.18	110.78	518.10	1699.80	F	2462.13	86.94	78	4863	171740	6468	228407	-4.86	1	Kurundwad	Krishna	1.0	534.525	3880.0																		
2	Narayanpur Dam	492.25	1614.99	740.35	26.14	491.27	1611.78	S	616.56	21.77	83	6471	228511	6870	242606	-1.23	2	Sadalg	Dudhganga	2.6	536.300	900.0																		
3	P D Jurala Project	318.52	1045.01	192.40	5.95	318.38	1044.55	R	180.83	6.39	94	5013	177022	5074	179163	-0.16	3	Gokak	Ghataprabha	0.0	544.354	790.0																		
4	Tungabhadra Dam	497.74	1633.01	2855.89	100.84	497.48	1632.14	R	2762.21	97.54	97	2734	96540	2728	96317	0.00	4	Almatti Dam	Krishna	0.3	518.100	-																		
5	Sunkesula Barrage	292.00	958.00	33.98	1.20	291.02	954.79	F	24.07	0.85	71	2774	97945	2774	97945	0.04	5	Cholachguda	Malaprabha	0.0	530.950	600.0																		
6	Srisaillam Dam	269.75	885.01	6110.90	215.78	269.38	883.80	R	5813.55	205.28	95	6439	227376	2887	101962	11.71	6	Narayanpur Dam	Krishna	0.4	491.270	-																		
7	Pulichintala Proj.	53.34	175.00	1026.03	36.23	53.10	174.21	R	1261.09	44.53	123	927	32741	1062	37495	-0.93	7	Takli	Bhima	0.0	416.350	1500.0																		
8	Prakasam Barrage	17.39	57.05	86.94	3.07	17.39	57.05	S				696	24572	863	30463	0.00	8	Wadakkal	Sina	0.0	419.000	No Flow																		
New Inflow Forecast Stations																	9	Koyna Dam		659.43	2163.48	2835.96	100.14	658.70	2161.09	F	2774.18	97.96	98	2122	74928	2406	84961	-0.87	9	Deongaon Bridge	Bhima	0.0	398.800	1380.0
10	Warana Dam	626.90	2056.76	779.37	27.52	626.55	2055.61	R	769.50	27.17	99	348	12280	337	11894	0.03	10	Yadgir	Bhima	0.0	352.863	450.0																		
11	Ujani Dam	497.33	1631.66	1517.10	53.57	496.83	1630.02	F	1517.19	53.57	100	1180	41667	1028	36293	0.00	11	Huvinhedgi	Krishna	0.0	353.740	7500.0																		
12	Veer Dam	579.85	1902.40	266.21	9.40	579.85	1902.40	S	266.40	9.41	100	634	22400	463	16338	0.00	12	Deosugur	Krishna	0.0	332.781	7248.0																		
13	Hippargi Barrage	531.4	1743.44	138.77	4.90	523.70	1718.18	R	116.68	4.12	84	5041	178000	5041	178000	0.32	13	P.D.Jurala	Krishna	0.0	318.380	-																		
14	Singatturu Barrage	507.00	1663.39	73.63	2.60	506.75	1662.57	S	51.23	1.81	58	2150	75935	2150	75935	0.00	14	Shimoga	Tunga	6.6	566.240	1915.0																		
15	Musi Project	196.60	645.01	122.91	4.34	192.24	630.70	F	32.25	1.14	26	0	0	5	190	-0.25	15	Honnali	Tungabhadra	0.0	543.270	2100.0																		
Monitoring Station:																	16	Harlahalli	Tungabhadra	0.0	512.536	1434.0																		
1	Malaprabha Dam	633.83	2079.49	830.34	29.32	633.83	2079.50	S	972.68	34.35	117	371	13089	371	13089	0.00	17	Marol	Varada	0.0	513.521	603.0																		
2	Hidkal Dam	662.94	2175.00	1321.98	46.68	662.89	2174.85	F	1387.11	48.98	105	825	29122	866	30572	0.00	18	T.B.Dam	Tungabhadra	0.0	497.476	-																		
3	Nagarjunasagar Dam	179.83	590.00	5108.25	180.38	179.01	587.30	S	4927.96	174.01	96	1964	69354	1396	49281	1.73	19	Oollenur	Tungabhadra	0.0	375.748	2788.0																		
																	20	T.Ramapuram	Hagari	1.6	-	Dry Bed																		
																	21	Mantralayam	Tungabhadra	0.0	310.500	2600.0																		
																	22		Tungabhadra	0.0	291.020	-																		
																	23	Sunkesula Barrage																						
																	24	Bawapuram	Tungabhadra	0.0	274.325	2370.0																		
																	25	Kurnool Town	Tungabhadra	0.0	271.880	-																		
																	26	K.Agraharam	Krishna	0.0	277.900	6220.0																		
																	27	Srisaillam	Krishna	0.0	269.382	-																		
																	28	N.S.Dam	Krishna	0.0	179.009	-																		
																	29	Pulichintala Proj.	Krishna	0.0	53.099	-																		
																	30	Wadenapalli	Krishna	0.0	27.434	850.0																		
																	31	Paleru Bridge	Paleru	0.0	72.057	9.0																		
																	32	Madhira	Wyra	0.0	44.740	8.0																		
																	33	Polampalli	Munneru	0.0	67.667	-																		
																	34	Keesara	Munneru	0.0	29.480	84.0																		
																	35	Prakasam Barrage	Krishna	0.0	17.390	-																		
																	36	Avanigadda	Krishna	0.0	2.190	-																		
																	37	Valigonda	Musi	0.0	96.490	0.9																		
																	38	Anantaram	Aleru	0.0	-	Dry Bed																		
																	39	Halia	Halia	0.0	128.750	5.2																		
																	40	Damercherla	Musi	0.0	55.330	26.0																		

Submitted by Hand to : CE, KGB, CWC, HYD / SE, KCC, CWC, HYD
Submitted by Email to User Agencies

Executive Engineer
LKD, CWC, Hyderabad